Programme Area	2017												2018												2019												2020											
	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December
Cityparks Depot re-location - initial high level update before full programme revision																																															
Preparation & Brief																																																
Surveys																																																
Concept Design																																															
Detailed Design																																															
Staff Engagement/Cllr Briefings																																															
Planning application and consents																																															
Technical Design and Tender Pricing																																															
Construction + site clearance																																															
Handover & Closeout																																															
Surveys re temporary accomodation (I.T. for cemetery)																																															
Enabling Works for temporary accomodation													Stanmer Workshops sh					Hove Cemetery																															
Cityparks relocation																																															
Cityparks in Temporary re-location																																															
Stanmer Park restoration - HLF project																																															
Approvals (complete):																																															
HLF grant awarded																																															
Planning consent																																															
HLF permission to start																																															
Pre-construction (in progress):																																															
Design development																																															
Committee approval to procurement																																															
Planning variation																																															
Preparation of tender documents																																															
Procurement of works																																															
Capital works (not started):																																															
Construction period																																															
Activity programme (in progress):																																															
Engagement of activity partners																																															
Delivery of activity plan																																															
Traditional Agricultural Buildings - initial high level update before full programme revision																																															
Preparation & Brief																																																
Surveys																																																
Concept Design																																																
Detailed Design																																																
Planning application and consents																																																
Technical Design and Tender Pricing																																															
Construction + site clearance																																																
Handover & Closeout																																															
SDNPA Temporary re-location													Until October 2020																																			