Environmental Improvement Approved Proposals carried forward

Ref	Area	Date	From	Address	Details of Requirements	Decision	Reason	Estimate	Capital	Revenue	Status	Commited/ spend
EIB415	West	01-Nov-22	Residents via Housing management	Harmsworth Crescent	Clearance	Accept	Remaining monies used for concrete repairs	£ 1,885.31		£1,885	*Completed 27/5/26*	£ 1,767.05
EIB486	North	11-Aug-23	Residents via Community Engagement Team	Mimosa Court	Washing area/ fencing	Accept	*initial work done, consult*	£ 6,605.00	£3,000	£3,105	*Needs consultation*	
EIB548	Central	24-Jan-24	Residents via Community Engagement Team	Tyson Place,	ASB	Accept		£ 8,000.00			*Delayed due to youth centre works*	
EIB565	West	05-Apr-24	Residents via Housing management	Ingram Crescent	Remaining monies used for step repairs	Accept	steps not accessible	£ 5,828.44	£3,000	£2,828	*Completed 6/8/26*	£ 980.00
EIB629	East	01-Dec-24	Residents via Estates team	Bristol Estate	Path works	Accept	*remaining monies used to replace broken bench*	£ 2,080.00	£2,080		*Completed 14/8/26*	£ 875.44
EIB630	North	03-Dec-24	Residents via Community Engagement Team	Bates Estate	Community hub - feasibility	Accept		£ 3,000.00			*Used for EIB751 works completed*	£ 2,150.00
EIB647	Central	31-Mar-25	Residents via Community Engagement Team	Millwood centre	Door	Accept		£ 3,000.00		£3,000	*further investigation*	
EIB660	North	10-Apr-25	Residents via Housing management	Elwyn Jones Court	Awning/ gazebo	Accept	Delay due to roof works	£ 2,000.00	£2,000		*programme for spring 27*	
EIB669	West	02-Jun-25	Residents via Community Engagement Team	Langley Crescent	Community garden	Accept	remaining monies for plants	£ 1,939.82		£1,939.82	*Completed 24/4/26*	£ 550.00
EIB672	West	18-Jun-25	Residents via Neighbourhood officers	Meadow Close,BN41 2FG	parking restrictions/Bollards	Accept	Changes after consultation	£ 4,000.00			*Completed 30/7/26*	£ 2,214.36
EIB673	North	19-Jun-25	Residents via Housing management	Jasmine Court	Handrails/ garden tidy/raised planters	Accept	Remaining monies to be used for plants	£ 2,307.97		£2,308	*Due Autumn*	
EIB675	East	26-Jun-25	Residents via Community Engagement Team	Robert Lodge	Revarnish external scooter stores	Accept	Phase 2 summer	£ 1,150.00		£1,150	*Completed 25/5/26*	£ 1,670.00

EIB684	West	22-Jul-25	Residents via Housing management	Woods House	landscape improvements	Accept	Delay to floral turf due to supply issues	£ 2,440.25		£2,440.25	*paid for to secure supply - Oct*	£ 2,288.64
EIB686	East	30-Jul-25	Residents via Neighbourhood officers	Penhurst Place	Bin store	Accept	Some planting to do in the autumn	£ 3,250.00	£3,250.00		*Completed 25/5/26*	£ 2,425.48
EIB687	North	04-Aug-25	Residents via Community Engagement Team	Hornby Place	washing area	Accept	Works complete, bench to supply	£ 1,893.81	£1,893.81		*Completed 10/6/26*	£ 771.00
EIB692	East	11-Aug-25	Residents via Community Engagement Team	Lichfield Court	Bike Storage	Accept	initial proposals/ location rejected...	£ 7,000.00	£7,000.00		*Consulting*	
EIB699	Central	05-Sep-25	Residents via Community Engagement Team	Ardingly Court	garden improvements	Accept	Second phase -	£ 10,834.96	£10,834.96		*Completed 26/6/26*	£ 8,210.13
EIB700	North	16-Sep-25	Residents via Community Engagement Team	St Georges Hall	Planters, new fence, hedge	Accept	Signs/ noticeboard still to sort	£ 2,268.81	£2,269		*Noticeboard installed waiting sign design*	£ 1,454.60
EIB707	East	09-Oct-25	Residents via Community Engagement Team	Kubic Apartments	Lock/ secure bike storage	Accept	consulted/ new location	£ 7,250.00	£7,250.00		*Base installed, let down by supplier - chasing*	£ 7,820.80
EIB708	East	09-Oct-25	Residents via Community Engagement Team	Sherborne Close	Open space improvements	Accept	Remaining monies for Dog zone & gate	£ 1,495.46		£1,495	*Works completed 2/9/26*	£ 3,967.02
EIB712	Central	20-Oct-25	Residents via Neighbourhood officers	33-59 Fitch Drive	Screened bin area	Accept	bins in road- find suitable locations	£ 4,000.00		£4,000	*Works in progress*	£ 5,000.00
EIB713	Central	30-Oct-25	Residents via Community Engagement Team	Sylvan Hall	Community room refresh	Accept	Remaining monies on blinds & furniture	£ 3,215.07	£1,500		*Works completed 29/5/26*	£ 1,226.26
EIB716	Central	04-Nov-25	Estate inspection Central 3	Crown Hill	Gate/ clearance	Accept	remaining monies	£ 3,402.01		£3,402	*Works completed 20/5/26*	£ 711.21
EIB718	Central	07-Oct-25	Estate inspection Central 1	The Pines	Clearance	Accept	First procurement failed	£ 2,500.00		£2,500	*Procuring through Arb*	
EIB724	West	27-Nov-25	Estate Inspection West 5	Carden Court	Refresh planters	Accept	Plants to supply	£ 1,005.00		£1,005	*Due Autumn 26*	

EIB726	West	25-Nov-25	Estate Inspection West 4	Abinger Court	signage/ fence	Accept	Need consultation for bin store asneighbour's complaint	£ 3,950.00		£3,950		
EIB727	Central	28-Nov-25	Residents via Community Engagement Team	Albion life	Signage	Accept	Garden signage/ gate adaptions -remaining monies	£ 3,500.00	£3,500		*procuring*	
EIB729	East	26-Nov-25	Residents via Housing management	Ashington Court	Secure garden	Accept	Difficulty with fence height - tree works	£ 4,000.00	£4,000		*Works competed 20/9/26*	£ 1,608.36
EIB738	East	11-Nov-25	Estate Inspection East 3	Lockwood Close	Tidy Up	Accept	remaining monies for planting	£ 1,705.00		£1,705	*Review Autumn 26*	
EIB739	Central	03-Dec-25	Estate Inspection Central 6	May Road	Varnish noticeboard/ clear	Accept	remaining monies to sort Noticeboard	£ 1,105.00		£1,105	*Works competed 20/9/26*	£ 295.00
EIB741	North	16-Dec-25	Estate Inspection North 5	Tavistock Down	Clear overgrown area	Accept	remaining monies for planting	£ 1,005.00		£1,005.00	*Due Autumn 26*	
EIB742	North	16-Dec-25	Estate Inspection North 5	Tavistock Down	Replace fence	Accept	Remaining monies to sort doors	£ 8,635.78		£8,635.78	*Ordered*	£ 2,635.00
EIB751	North	10-Dec-25	Residents via Community Engagement Team	Bates Estate	Revised community hub	Accept	Plus £3,000 from EIB 630	£ 12,000.00	£12,000.00		*Works completed 4/8/26*	£ 12,000.00
EIB759	Central	15-Jan-26	Residents via Community Engagement Team	Tyson Place	Secure storage in undercroft	Accept		£ 6,000.00	£6,000		*Works completed 29/7/26*	£ 4,843.42
EIB760	East	15-Jan-26	Residents via Community Engagement Team	The Manor Gym	Internal doors/ outdoor goals	Part	Goals + door repairs	£ 5,000.00	£2,000	£3,000	*Works completed 29/7/26*	£ 3,313.23
EIB761	Central	15-Jan-26	Residents via Neighbourhood officers	Ashton Rise	Block Signage	Accept	remaining monies for bench	£ 2,030.23	£2,030		*Works completed 23/7/26*	£ 979.97
EIB762	North	15-Jan-26	Estate Inspection	Saunders Park View	Steps repair	Accept	remaining money for sign	£ 1,721.70	£500		*Works completed Sept 26*	£ 181.61
EIB764	Central	15-Jan-26	Residents via Community Engagement Team	Grosvenor Centre	lighting/ ceiling/ decs	Accept	Remaining funds to be allocated for new door together with EIB 804	£ 8,735.00	£8,735		*Ordered due 7/10/26*	£ 7,364.00

EIB766	Various	16-Jan-26	Housing management	various	Vouchers for schemes	Accept	remaining funds	£ 750.00		£750.00		
EIB768	Central	02-Mar-26	Residents via Neighbourhood officers	Mayflower Square	Bike storage	Accept		£ 5,000.00	£5,000		*Procuring - issue with supplier*	
EIB769	Central	22-Jan-26	Residents via Neighbourhood officers	Wiltshire House	security screen for laundry	Accept		£ 2,500.00	£2,000	£500	*Works completed 12/8/26*	£ 1,289.00
EIB770	Central	22-Jan-26	Estate Inspection	Newstead	Relay patio	Accept		£ 5,000.00		£5,000.00	*Works completed 14/8/26*	£ 5,640.00
EIB771	North	23-Jan-26	Residents via Neighbourhood officers	Birdham Place	Replace board signage	Accept		£ 600.00	£600.00		*Works completed Sept 26*	£ 219.83
EIB772	East	12-Feb-26	Estate Inspection	2-18 Findon Road	Fence/ gate/ tidy	Accept		£ 3,000.00	£2,000	£1,000	*Works completed 30/9/26*	£ 2,959.46
EIB773	East	12-Feb-26	Estate Inspection	Camber Close	knee rail fencing	Accept		£ 850.00	£850.00		*Works completed 8/5/26*	£ 1,287.41
EIB774	East	12-Feb-26	Estate Inspection	Framfield	Soil/ fencing	Accept		£ 2,000.00		£2,000.00	*Works completed 12/5/26*	£ 2,235.00
EIB776	North	23-Feb-26	Estates Team	Burstead Close	Relocate bin area	Accept		£ 5,000.00		£ 5,000.00	*Works completed 6/8/26*	£ 6,777.71
EIB778	West	25-Feb-26	Residents via Community Engagement Team	Philip Court	Community room refresh	Accept		£ 17,000.00	£10,000.00	£7,000	*Works completed 14/6/26*	£ 8,780.00
EIB782	Central	23-Feb-26	Estate inspection	Kebbell Lodge	Gate	Accept		£ 850.00	£850.00		*Works completed 8/5/26*	£ 1,011.92
EIB783	Central	05-Mar-26	Residents via Community Engagement Team	Westmount	Community room	Part		£ 5,000.00	£5,000.00		*Ordered/in progress*	£ 7,195.00
EIB784	Central	06-Mar-26	Residents via Community Engagement Team	Holmstead	Compost	Accept		£ 500.00		£500.00	*Works completed 24/4/26*	£ 391.50
								£199,790				£ 115,089.41

Environmental Improvement Proposals 2025/2026 - approved												
EIB785	East	06-Mar-26	Residents via Community Engagement Team	1-12 Parham Close	washing lines/ drying area	Accept		£ 2,000.00	£2,000.00		*Needs Consultation*	
EIB786	North	26-Mar-26	Residents via Community Engagement Team	St George's Hall	Fence	Accept		£ 10,000.00	£10,000		*Procuring*	
EIB787	North	27-Mar-26	Residents via Community Engagement Team	Bristol Estate	Replace bench	Accept		£ 950.00	£950.00		*Works completed 14/8/26*	£ 979.97
EIB788	North	11-Mar-26	Residents via Community Engagement Team	Ashhurst Road	Wildflower meadow	Accept		£ 10,000.00	£1,500	£8,500.00	*Noticeboard installed floral meadow due Oct 26*	£ 6,853.82
EIB790	North	26-Mar-26	Residents via Housing management	Lindfield	Handrail	Accept		£ 2,000.00	£2,000		*Works completed 10/6/26*	£ 1,925.90
EIB791	East	26-Mar-26	Residents via Housing management	Craven Road	Block Signage	Accept		£ 600.00	£600		*Ordered*	£ 219.83
EIB792	West	25-Mar-26	Residents via Community Engagement Team	Ingram Crescent	Handrail	Accept		£ 1,200.00	£1,200		*Works completed 4/9/26*	£ 1,829.73
EIB793	Central	26-Mar-26	Residents via Neighbourhood officers	Tyson Place	Electric	Accept		£ 10,000.00	£10,000			
EIB794	North	11-Mar-26	Residents via Community Engagement Team	The dip	Planters murial	Accept		£ 1,600.00		£1,600.00	*Partially completed 15/5/26*	£ 800.00
EIB796	Central	31-Mar-26	Residents via Community Engagement Team	Milner/kingswood	Concrete area in playarea	Accept	*Asked for install during summer holidays*	£ 1,200.00		£1,200.00	*Works Completed 6/8/26*	£ 800.00
EIB797	Central	15-Apr-26	Residents via Neighbourhood officers	Normanhurst	Bike Shelter & Water Butt	ACCEPT		£ 8,500.00	£8,500		*Issues with supplier*	
EIB798	Central	15-Apr-26	Residents via Neighbourhood officers	Normanhurst	Bin area improvements	ACCEPT		£ 2,500.00	£2,500		*Procuring*	
EIB800	Central	01-Mar-26	Residents via Estates team	Tyson Place	Bin area	ACCEPT		£ 7,000.00	£6,000	£1,000.00	*Works Completed 26/6/26*	£ 6,463.60

EIB801	West	15-Apr-26	Residents via Community Engagement Team	Harmsworth Crescent	Bin areas	in principal	*garage removal*	TBC			*Committee report*	
EIB802	West	14-Apr-26	Residents via Community Engagement Team	Harmsworth Crescent	Tidy/ clean	ACCEPT	*Still procuring*	£ 17,500.00		£17,500.00	*Partially completed 30/9/26*	£ 5,680.00
EIB803	East	14-Apr-26	Residents via Community Engagement Team	Nuthurst Place	Garden improvements	ACCEPT	*Plants required*	£ 6,500.00	£6,000	£500.00	*Works complete, remainder for plants*	£ 6,367.18
EIB804	Central	15-Apr-26	Residents via Community Engagement Team	Tyson Place	Community Room	ACCEPT	*Link with EIB 764*	£ 4,000.00	£1,000	£3,000.00	*Procuring*	
EIB806	East	16-Apr-26	Estate Inspection	Amberley Court	Tidy/ clean/ gate	ACCEPT		£ 5,000.00	£3,000	£2,000.00	*Works completed 30/9/26*	£ 2,050.00
EIB807	North	20-Apr-26	Residents via City clean	Dartmouth Crescent	Additional bin store	ACCEPT	*enlarged one & created another due to issues*	£ 3,000.00	£3,000		*Works completed 30/9/26*	£ 4,840.00
EIB809	Central	27-Apr-26	Residents via Neighbourhood officers	Mayflower Square	Secure area -ASB	ACCEPT	*revisiting solutions*	£ 5,000.00	£3,000		*procuring*	
EIB810	West	29-Apr-26	Residents via Community Engagement Team	Harmsworth Crescent	Bin areas phase 2	in principal	*garage removal*	TBC			*Committee report*	
EIB811	West	01-May-26	Residents via Community Engagement Team	Sherbourne Close	Shrub & Tree works /Fencing	ACCEPT	*need consult re loss of parking SE corner*	£ 8,500.00	£1,500	£7,000.00	*Works partially completed*	£ 4,101.51
EIB812	East	28-Apr-26	Residents via Community Engagement Team	Donald Hall road	Bollards	ACCEPT	*Need highways permission*	£ 5,000.00	£5,000		*issue with services*	
EIB814	Central	01-May-26	Estate Inspection	Highleigh	Gate	Accept		£ 2,000.00	£2,000		*Procuring*	
EIB815	Central	01-May-26	Residents via Housing management	Ecclesden	resurface	Accept		£ 8,500.00	£8,500		*Ordered, due Oct 26*	£ 8,500.00
EIB816	East	05-May-26	Estate Inspection	Framfield Court	Replace bench	Accept		£ 950.00	£950		*Procuring*	
EIB817	North	05-May-26	Estate Inspection	Sylvan Hall	Knee rail/ signage	ACCEPT		£ 850.00		£850.00	*Works completed 29/7/23*	£ 866.70
EIB819	West	05-May-26	Residents via Housing management	Woods House	Steps & drainage	ACCEPT		£ 6,500.00	£4,000	£2,500.00	*Works completed 6/8/23*	£ 5,200.00

EIB820	West	05-May-26	Residents via Housing management	Churchill House	Refurbish WC	ACCEPT		£ 5,000.00	£5,000		*Works completed 30/9/26*	£ 1,850.00
EIB821	East	07-May-26	Residents via Neighbourhood officers	Angmering Court	Replace fencing	ACCEPT		£ 3,000.00	£3,000		*Ordered, due Oct 26*	£ 2,350.00
EIB822	East	07-May-26	Residents via Neighbourhood officers	Kingscote Lodge	Create community garden	ACCEPT		£ 7,000.00	£5,000	£2,000.00	*Initial works ordered*	£ 5,698.87
EIB823	Central	07-May-26	Residents via Community Engagement Team	Hollyhock	Railings	Accept		£ 5,000.00		£5,000.00	*Works completed 14/8/26*	£ 1,219.25
EIB824	East	06-May-26	Residents via Neighbourhood officers	Bylands	Repair bike shelter	ACCEPT		£ 5,000.00	£2,500	£2,500.00	*Procuring*	
EIB825	Central	12-May-26	Residents via Community Engagement Team	Upper St James Street	Community garden	ACCEPT	*Raised planters, fence & path*	£ 4,500.00	£4,000	£500.00	*Ordered*	£ 4,330.61
EIB826	East	12-May-26	Residents via Community Engagement Team	Queensway	Benches & table	ACCEPT		£ 3,000.00	£3,000		*Consulting*	
EIB827	West	01-May-26	Estate Inspection	Clarke Court	Enhance entrance	ACCEPT		£ 3,800.00	£3,800		*Consulting*	
EIB828	East	12-May-26	Residents via Community Engagement Team	82-90 Whitehawk Way	replace fencing	Accept		£ 3,500.00	£3,500		*Ordered*	£ 3,313.91
EIB829	Central	13-May-26	Residents via Housing management	Leach Court	Prune shrubs/ trees/ remove posts	Accept		£ 850.00		£850.00	*due autumn*	
EIB830	West	14-May-26	Residents via Housing management	Conway Court	Bike Shelter	Accept	*Issues with supplier, source new*	£ 7,000.00	£6,000	£1,000.00	*Made safe, procuring new*	£ 790.00
EIB831	North	19-May-26	Residents via Community Engagement Team	Coldean Hub	Garden/ signage.	ACCEPT		£ 9,000.00	£500	£8,500.00	*Sign ordered/ procuring garden levelling*	£ 180.16
EIB832	Central	19-May-26	Residents via Housing management	Rose hill Court	New Door	ACCEPT	*possible further works required*	£ 13,500.00	£12,000	£1,500.00	*Fence completed, ordered door/ windows*	£ 7,681.00
EIB833	West	20-May-26	Residents via Housing management	Evelyn Court	repaint benches	ACCEPT		£ 850.00		£850.00	*Works completed 30/9/26*	£ 475.00
EIB834	West	20-May-26	Estate Inspection	Drove Crescent	Block numbers	ACCEPT		£ 800.00	£800		*Ordered*	£ 468.88

EIB835	Central	27-May-26	Residents via Community Engagement Team	Lavender Court	Secure Storage	Accept		£ 1,500.00	£1,500		*Works completed 25/9/26*	£ 1,018.15
EIB836	Central	02-Jun-26	Residents via Community Engagement Team	Tyson Place	Bench	Accept		£ 1,500.00	£1,500		*Ordered*	£ 1,199.20
EIB837	West	11-Jun-26	Estate Inspection	Sunningdale Close	Clearance/ refresh/use.	Accept		£ 2,000.00		£2,000.00	*Procuring*	
EIB838	East	12-Jun-26	Residents via Community Engagement Team	Viscaria	Water Butts	Accept		£ 750.00		£750.00	*Procuring*	
EIB839	East	12-Jun-26	Residents via Community Engagement Team	Manor Paddock	Noticeboard/fence	Part	*Refer fence to social value*	£ 1,500.00	£1,500		*Ordered*	£ 1,218.86
EIB840	East	17-Jun-26	Residents via Community Engagement Team	Sorrell/ Chadbourn Cl	Signage	Accept	*Signs repainted, new directional signs ordered*	£ 3,000.00			*Partially completed 30/9/26*	£ 2,725.42
EIB842	Central	18/06/2026	Residents via Community Engagement Team	Essex Place	Alterations to bike storage	Accept	*No access*	£ 1,000.00		£1,000.00		£ 950.00
EIB843	East	10/07/2026	Estate Inspection	Lockwood Crescent	Replace fence	Accept		£ 750.00		£750.00	*Procuring*	
EIB844	Central	24/06/2026	Residents via Neighbourhood officers	Ardingly Court	Security railings	Accept		£ 7,000.00	£7,000		*Works completed 14/8/26*	£ 2,153.00
EIB846	Central	24-Jun-26	Residents via Neighbourhood officers	222 Ditchling Road	Sheds	Accept		£ 2,000.00	£2,000		*Procuring*	
EIB847	Central	24-Jun-26	Residents via Neighbourhood officers	Hampshire Court	New locks to gates	Accept	*Major works planned/ check not emergency exits.*	£ 1,500.00	£1,500			
EIB848	East	08-Jul-26	Residents via Housing management	Manor Paddock	Bench & Planters	Agree		£ 3,500.00	£3,500			
EIB849	North	10-Jul-26	Residents via Community Engagement Team	Hodshrove Woods	Bench	Accept	*Group want to order via local college*	£ 1,100.00		£1,100.00		
EIB850	East	27-Jul-26	Residents via Community Engagement Team	Henfield Close	Community garden	Accept part	Clear /review	£ 5,000.00		£5,000.00	*Procuring*	
EIB851	West	29-Jul-26	Residents via Neighbourhood officers	Clarendon House	fence & signage	Accept		£ 3,200.00	£3,200		*Consulting*	

EIB852	East	29-Jul-26	Residents via Housing management	Framfield Court	Benches x 3	Accept		£ 3,300.00	£3,300		*Procuring*	
EIB854	West	30-Jul-26	Estate Inspection	St Richards Court	Rotary dryers	Accept		£ 900.00	£900		*Ordered*	£ 1,423.93
EIB855	West	30-Jul-26	Estate Inspection	Stapley Court	paving /railings	Accept part	path only	£ 3,500.00		£3,500.00	*Procuring*	
EIB860	East	03-Aug-26	Residents via Neighbourhood officers	The Meadway	Bin storage review	Accept	*Comment from resident - consult*	£ 6,000.00	£6,000		*Consulting*	
EIB861	East	07-Aug-26	Residents via Neighbourhood officers	Allamanda	Knee rail	Accept	*Need to adapt for City parks to use*	£ 1,500.00	£1,500		*Procuring*	
EIB862	North	12-Aug-26	Residents via Neighbourhood officers	The Linkway	security	ACCEPT		£ 18,000.00	£18,000		*Procuring*	
EIB863	West	13-Aug-26	Residents via Housing management	Cowhayes	Benches x 2	ACCEPT		£ 2,500.00	£2,500			
EIB864	North	18-Aug-26	Residents via Neighbourhood officers	Walton Bank	Increase bins/ store	ACCEPT		£ 2,000.00	£2,000.00		*Ordered*	£ 2,785.39
EIB865	North	18-Aug-26	Estate Inspection	Chartness/ Chilgrove	Repair/ increase bin storage	ACCEPT		£ 3,500.00		£3,500.00	*Ordered*	£ 2,519.65
EIB866	North	18-Aug-26	Estate Inspection	Collington/Cherry croft	Bike storage	ACCEPT	*Issue with supplier*	£ 5,000.00	£5,000			
EIB867	Central	18-Aug-26	Residents via Community Engagement Team	Milner	Community food project	ACCEPT		£ 3,000.00		£3,000.00		
EIB868	North	19-Aug-26	Residents via Housing management	EJC/CKG	Additional raised planters and bench paint	ACCEPT	*More to procure*	£ 5,500.00	£5,500		*Part complete ordered*	£ 4,672.69
EIB869	North	18-Aug-26	Estate Inspection	115-125 Davey Drive	Block signage	ACCEPT		£ 300.00		£300.00	*Procuring*	
EIB874	West	01-Sep-26	Residents via Housing management	Clarendon House	Community room refresh	ACCEPT		£ 3,500.00	£500	£3,000.00		
EIB877	East	02-Sep-26	Estate Inspection	Donald Hall Road	Noticeboard	ACCEPT		£ 1,500.00	£1,500			
EIB878	North	02-Sep-26	Residents via Local Councillor	Hodshrove Place	Fencing	ACCEPT		£ 5,000.00	£5,000		*Procuring*	
EIB879	East	03-Sep-26	Residents via Local Councillor	Camber Close	Block signage	Accept		£ 600.00	£600			
								£ 303,550.00				£ 106,502.21

	Proposals	Category	Estimate	Actual
	52	Accepted/carried forward	£ 199,790	£ 115,089
2026-27	75	Accepted	£ 303,550	£ 106,502
2026-27	13	Rejected/withdrawn	£ -	
	127	2026/27 Total	£ 503,340	£ 221,592
	13	Investigation/ Consult	£ 89,450	

Total approved projects	127
Projects completed	46
Projects in progress	29

Environmental Improvement Proposals - proposals awaiting consultation

Ref	Area	Date	From	Address	Details of Requirements	Decision	Reason	Estimate	Capital	Revenue	Status	Commitment/ spend
EIB671	West	10-Jun-25	Residents via Neighbourhood officers	Goldstone House	Bicycle storage	*Consult*		£14,000.00			Needs further investigation	
EIB702	West	18-Sep-25	Residents via Housing management	Hazelholt	Creation of disabled parking bays/ remarking	*Consult*	*Will be loss of parking*	£3,500.00				
EIB704	North	07-Oct-25	Estate inspection	Sylvan Hall	various	*Consult*	*Review & Consult*	£11,250.00				
EIB705	Central	09-Oct-25	Estate inspection	Ashington Rise	various	*Consult*	*Review & Consult*	£26,600.00				
EIB745	North	18-Dec-25	Estate Inspection North 6	Walton Bank	Clear weeds/ gravel & bin screening	*Consult*	*if if it's what residents want*	£4,000.00				
EIB747	West	22-Dec-25	Estate Inspection West 5	Downland Court	Community garden refresh	*Consult*	*if if it's what residents want*	£3,500.00				
EIB755	West	22-Dec-25	Estate Inspection West 5	Downland Court	Path over desireline	*Consult*	*if if it's what residents want*	£7,000.00				
EIB767	North	20-Jan-26	Estate inspection	Highbrook Close	washing lines/ drying area	*Consult*	*if if it's what residents want*	£600.00				

EIB808	East	27-Apr-26	Residents via Community Engagement Team	82-90 Whitehawk Way	Bike hoops	*Consult*	*confirm position, style*	£1,500.00				
EIB813	West	28-Apr-26	Residents via Local Councillor	Denham Place	Pathway	*Consult*	*Could assist with funding*	£5,000.00				
EIB841	North	18-Jun-26	Residents via Community Engagement Team	Norwich Crescent	Bike Storage	*Consult*	*confirm request from residents not just individual*	£5,000.00				
EIB853	North	30-Jul-26	Residents via Community Engagement Team	Hornby place	pathway	*Consult*	*Clarify, position/ reason*	£3,500.00				
EIB856	West	10-Jul-26	Residents via Neighbourhood officers	Jay Court	Additional bin enclosure		*Investiagate/ check capacity*	£4,000.00				
								£ 89,450				

Environmental Improvement Proposals 2026-2027 - proposals rejected

Ref	Area	Date	From	Address	Details of Requirements	Decision	Reason	Estimate	Capital	Revenue	Status	
EIB688	East	05-Aug-25	Residents via Community Engagement Team	Kingfisher Court	Increased use of old bin room	*Reject*	*LPS block -better to use portacabins*					
EIB689	East	05-Aug-25	Residents via Community Engagement Team	Kestral Court	use of laundry room	*Reject*	*LPS block -better to use portacabins*					
EIB789	North	26-Mar-26	Residents via Neighbourhood officers	Kingscote Lodge	TBC	*Withdrawn*	*Proposal revised*					
EIB799	North	15-Apr-26	Estate inspection	Jasmine Court	Refresh communal WC	*Reject*	*Refer to seniors budget*					
EIB805	East	16-Apr-26	Estate Inspection	Cooksbridge Drive	Prune trees	*Reject*	*Refer to arb*					

EIB845	Central	24-Jun-26	Residents via Neighbourhood officers	Ardingly Court	Mobile Scooter storage	*Reject*	*Not EIB*				
EIB857	Central	27-Jul-26	Residents via Community Engagement Team	Parkmead	Railings	*Reject*	*Individual request*				
EIB858	East	14-Jul-26	Residents via Housing management	Southease	Rear garden refresh	*Reject*	*Too much earth moving*				
EIB859	Central	04-Aug-26	Residents via Estates team	Kingswood Flats	Repair/ replace planters	*Reject*	*refer to estates*				
EIB871	North	18-Aug-26	Residents via Local Councillor	243-245 Preston Road	gate/ bin area/drive	*Reject*	*Would need powered gate*				
EIB872	North	10-Aug-26	Residents via Neighbourhood officers	Denham Place	Planters	*Reject*	*Leave to parking enforcement*				
EIB873	North	12-Aug-26	Residents via Neighbourhood officers	Davey Drive	Fence	*Reject*	*Look at hedge*				
EIB875	Central	02-Sep-26	Residents via Neighbourhood officers	Sylvan Hall	Bike hoops	*Reject*	*Refer to social value*				